



ALORICA SHERMAN FIRE DAMAGE BUILD BACK SCHEDULE



Task Name	Duration	Start	Finish	% Complete	Sep					Oct				Nov				Dec						
					Aug	Sep 5	Sep 12	Sep 19	Sep 26	Oct 3	Oct 10	Oct 17	Oct 24	Oct 31	Nov 7	Nov 14	Nov 21	Nov 28	Dec 5	Dec 12	Dec 19	Dec 26		
BUILD BACK - PROJECT SCHEDULE	78d	09/07/21	12/23/21		[Gantt bar from 09/07/21 to 12/23/21]																			
MATERIAL LEAD TIMES	70d	09/07/21	12/13/21		[Gantt bar from 09/07/21 to 12/13/21]																			
FLOORING MATERIAL (BASE)	14d	09/07/21	09/24/21		[Gantt bar from 09/07/21 to 09/24/21]																			
FLOORING MATERIAL (LVT)	14d	09/07/21	09/24/21		[Gantt bar from 09/07/21 to 09/24/21]																			
ELECTRONICS	21d	09/07/21	10/05/21		[Gantt bar from 09/07/21 to 10/05/21]																			
OFFICE FURNITURE	60d	09/07/21	11/29/21		[Gantt bar from 09/07/21 to 11/29/21]																			
FLOORING MATERIAL (CARPET)	70d	09/07/21	12/13/21		[Gantt bar from 09/07/21 to 12/13/21]																			
FLOORING MATERIAL (CUSTOM CARPET)	70d	09/07/21	12/13/21		[Gantt bar from 09/07/21 to 12/13/21]																			
PHASE 1	10d	09/20/21	10/01/21		[Gantt bar from 09/20/21 to 10/01/21]																			
Mobilization	1d	09/20/21	09/20/21		[Task bar at 09/20/21]																			
Drywall Hanging	1d	09/20/21	09/20/21		[Task bar at 09/20/21]																			
Drywall Finishing	2d	09/21/21	09/22/21		[Task bar from 09/21/21 to 09/22/21]																			
ACT Grid Install	1d	09/22/21	09/22/21		[Task bar at 09/22/21]																			
Electrical Light Fixtures	1d	09/23/21	09/23/21		[Task bar at 09/23/21]																			
Electrical Receptacles & Switches	1d	09/23/21	09/23/21		[Task bar at 09/23/21]																			
HVAC Registers	1d	09/23/21	09/23/21		[Task bar at 09/23/21]																			
Painting	6d	09/23/21	09/30/21		[Task bar from 09/23/21 to 09/30/21]																			
Furniture Steam Cleaning / Deep Clean	2d	09/23/21	09/24/21		[Task bar from 09/23/21 to 09/24/21]																			
ACT Tile	1d	09/24/21	09/24/21		[Task bar at 09/24/21]																			
Final Clean	1d	10/01/21	10/01/21		[Task bar at 10/01/21]																			
Demobilization	1d	10/01/21	10/01/21		[Task bar at 10/01/21]																			
ALORICA IT DEPARTMENT	14d	10/05/21	10/22/21		[Gantt bar from 10/05/21 to 10/22/21]																			
Program Electronics	14d	10/05/21	10/22/21		[Gantt bar from 10/05/21 to 10/22/21]																			
PHASE 2	9d	12/13/21	12/23/21		[Gantt bar from 12/13/21 to 12/23/21]																			
Mobilization	1d	12/13/21	12/13/21		[Task bar at 12/13/21]																			
Install Flooring / Base	7d	12/13/21	12/21/21		[Task bar from 12/13/21 to 12/21/21]																			
Install Office Furniture	1d	12/21/21	12/21/21		[Task bar at 12/21/21]																			
Final Clean	1d	12/22/21	12/22/21		[Task bar at 12/22/21]																			
Punch List / Client Acceptance Walk	1d	12/23/21	12/23/21		[Task bar at 12/23/21]																			
Conduct Punch List Items	1d	12/23/21	12/23/21		[Task bar at 12/23/21]																			
Demobilization	1d	12/23/21	12/23/21		[Task bar at 12/23/21]																			