

ID	Task Mode	Task Name	Duration	Start	Finish	Timeline											
						1st Quarter	2nd Quarter			3rd Quarter			4th Quarter				
						Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		
1	★	Identify New Site Location	3 days	Mon 4/12/21	Wed 4/14/21												
2	★	Lease	62 days	Mon 4/19/21	Tue 7/13/21												
3	★	Capex	1 wk	Mon 7/19/21	Fri 7/23/21												
4	👉	Construction	61 days	Fri 7/23/21	Fri 10/15/21												
5	★	Bid	2.3 wks	Fri 7/23/21	Mon 8/9/21												
6	★	PO	2.1 wks	Mon 8/9/21	Mon 8/23/21												
7	★	Order Carpet	5 wks	Mon 7/26/21	Fri 8/27/21												
8	★	Construction	40 days	Mon 8/23/21	Fri 10/15/21												
9	★	MDF Room Ready Date	0 days	Fri 9/24/21	Fri 9/24/21												
10	★	IT Install	3 wks	Fri 9/24/21	Thu 10/14/21												
11	👉	Furniture	24 days?	Mon 9/13/21	Fri 10/15/21												
12	★	Install	7 days	Mon 9/13/21	Tue 9/21/21												
13	★	Branding	3 days	Wed 10/6/21	Fri 10/8/21												
14	★	Go Live	0 days	Fri 10/15/21	Fri 10/15/21												
15	👉																
16	★?																

Project: Greensboro Relocation Date: Tue 7/20/21	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
Inactive Milestone		Finish-only				