

ALORICA MOISTURE LOGS

	7/29/2021	7/30/2021	7/31/2021	8/1/2021	8/2/2021	8/3/2021	8/4/2021
ENTRY							
carpet	soaked	removed					
cove base	removed						
drywall	50%	50%	43	32	24	16	11
ENTRY HALL							
carpet	soaked	removed					
drywall	50	50	44	34	26	19	13
cove base	removed						
CENTER HALL							
carpet	soaked	removed					
cove base	removed						
drywall	50%	47	40	34	25	18	12
OFFICE 1							
carpet	soaked	removed					
cove base		removed					
drywall	50	50	47	39	31	24	16
STORAGE							
VCT	soaked and extracted						
cove base	removed						
drywall	50	50	46	38	30	23	14
LARGE CALL OFFICE							
carpet	extracted small portion						
BREAKROOM HALL							
carpet	soaked	removed					
cove base	removed	removed					
drywall	50	47	40	33	25	16	11
PRODUCTION EAST							
carpet	soaked	removed					
cove base	removed						
drywall	50	47	41	34	27	17	13
TRAINING							
carpet	soaked	removed					
cove base	removed						
drywall	50	46	37	30	23	16	11
SOUTH OFFICE 1							
carpet	soaked	removed					
cove base	removed						
drywall	50	48	41	35	26	19	14
S.OFFICE 2							
carpet	soaked	removed					
cove base	removed						
drywall	50	48	42	36	26	20	13
S.OFFICE 3							
carpet	soaked	removed					

cove base	removed						
drywall	50	47	40	33	25	17	12
S.OFFICE 4							
carpet	soaked	removed					
cove base	removed						
drywall	50	47	42	34	26	19	14
SMALL BREAKROOM							
VCT	soaked						
cove base	removed						
drywall	50	48	42	36	27	20	15
MDF-A-IT							
carpet	soaked	removed					
cove base	removed						
drywall	50	46	37	29	22	16	12
TRAINING Q-IT ENTRANCE HALL							
carpet	soaked	removed					
cove base	removed						
drywall	48	41	34	26	18	12	